

FORKLIFT PRE-START PROCEDURE

PRESTART CHECKS MUST BE COMPLETED DAILY

**IF YOU ARE THE FIRST TO USE THE FORK FOR THE DAY, YOU MUST CARRY OUT
A PRESTART CHECK**

YOU MUST HAVE A VALID FORKLIFT LICENCE

Checks should include:

- Engine coolant
- Engine Oil
- Transmission Oil
- Hydraulic Oil
- Fuel level
- Battery Terminals are tight and in good condition
- Load rating plate is present and readable
- Warning decals are present and readable
- Seat belt is not damaged (if fitted)
- Horn works
- Lights (including flashing) in working order
- Gauges operating
- Lift and lower operates smoothly
- Tilt operates smoothly
- Brakes work smoothly and no fluid leaks
- Park brake will hold fork on an incline
- Backup alarm works

While the engine is warming up carry out a further visual inspection around the machine for any oil leaks, wear and tear etc.

IF YOU ARE UNSURE ABOUT SOMETHING ALWAYS ASK FOR ADVICE

Name:

I have read and understood the Forklift Pre-start Checklist and agree to comply with its requirements.

Signed Operator Date

Signed Company Rep..... Date